



### 6.3 Overall test results

Day	Boiler load	NOx reduction	Reduction rate
5.10.	Full load	From 415 to 231 mg/Nm <sup>3</sup>	44%
6.10.	Full load	From 391 to 214 mg/Nm <sup>3</sup>	45%
8.10.	Part load	From 405 to 210 mg/Nm <sup>3</sup>	48%
9.10.	Part load	From 373 to 189 mg/Nm <sup>3</sup>	49%
10.10.	Full load	From 327 to 159 mg/Nm <sup>3</sup>	51%
11.10.	Full load	From 390 to 189 mg/Nm <sup>3</sup>	51%
12.10.	Full and part load	From 398 to 180 mg/Nm <sup>3</sup>	54%
13.10.	Full load	From 428 to 176 mg/Nm <sup>3</sup>	58%